



GENERAL NOTES

1. MAINTENANCE OF TRAFFIC TO BE SUPERVISED BY A CERTIFIED PERSON.
2. TEST RESULTS ARE REQUIRED UPON REQUEST.
3. THE CONTRACTOR SHALL NOTIFY THE DEPARTMENT A MINIMUM OF TWO BUSINESS DAYS PRIOR TO ANY LANE CLOSURES OR BEGINNING ANY CONSTRUCTION WITHIN THE FOOT RIGHT-OF-WAY.
4. ALL WORK PERFORMED WITHIN THE FOOT RIGHT-OF-WAY SHALL BE IN ACCORDANCE WITH FDOT DESIGN STANDARDS, SPECIFICATIONS FOR ROAD AND BRIDGE CONSTRUCTION AND THE UTILITY ACCOMMODATION MANUAL, LATEST EDITIONS.
5. ENGINEER'S CERTIFICATION TOGETHER WITH "AS-BUILTS," IF REQUIRED, TO BE SUBMITTED WITHIN 30 DAYS OF COMPLETION.
6. ALL CONCRETE TO BE REMOVED SHALL BE SAW CUT AT THE NEAREST GOOD JOINT.
7. IT WILL BE THE RESPONSIBILITY OF THE PERMITTEE/CONTRACTOR TO REPAIR ANY DAMAGE TO FOOT FACILITIES CAUSED BY CONSTRUCTION OF THE PROJECT.
8. ALL CONCRETE SHALL BE 3,000 PSI, APPROVED FOOT MIX DESIGN.
9. THE CONTRACTOR SHALL CONTROL THAT EXISTING SIGNAGE WILL NOT POSE A CONFLICT FOR WORK ZONE TRAFFIC CONTROL. DURING CONSTRUCTION OPERATIONS, SIGNING IN CONFLICT WITH TRAFFIC CONTROL SHALL COVER OR REMOVE. ALL SIGNAGE SHALL BE RESTORED TO ORIGINAL CONDITION OR REPLACED WITH EQUIVALENT. SHALL ALSO PROVIDE A SAFE STORAGE OF SIGNING MATERIALS TO BE REINSTALLED AT THE COMPLETION OF THE PROJECT.
10. ANY SIGNS, INCLUDING WORK ZONE AND PERMANENT SIGNAGE, NOT IN EFFECT AT ANY SUCH TIME DURING CONSTRUCTION SHALL BE BARRAGED, COVERED, OR REMOVED UNTIL SUCH TIME THAT SAID SIGN IS AGAIN NEEDED.
11. WHENEVER CONSTRUCTION EQUIPMENT IS BEING DRIVEN OR TRANSPORTED ON FOOT OPEN TRAVEL LANES, THE CONTRACTOR SHALL UTILIZE FDOT ROADWAY AND TRAFFIC DESIGN STANDARDS, LATEST EDITION INDEX NO. 619.
12. DURING CONSTRUCTION, THE CONTRACTOR SHALL UTILIZE FDOT INDEX #612 - MULTILANE, WORK ON SHOULDER WHEN CONSTRUCTION ACTIVITIES ENDOGRAPHS WITHIN CONTRACTOR SHALL UTILIZE FDOT INDEX #613 - MULTILANE, WORK WITHIN THE TRAVEL WAY MEDIAN OR OUTSIDE LANE WHEN CONSTRUCTION ENDOGRAPHS ON THE LANE ADJACENT TO EITHER SHOULDER AND THE AREA 3FT OUTSIDE THE EDGE OF TRAVEL ADJACENT TO EITHER SHOULDER AND THE AREA 3FT OUTSIDE THE EDGE OF TRAVEL ADJACENT TO EITHER SHOULDER. FDOT INDEX #609 - "FEDERATION CONTROL FOR CLOSURE OF SIDEWALKS."
13. THE CONTRACTOR SHALL MAINTAIN PROPER DAMAGE CONDITION DURING CONSTRUCTION OPERATIONS.
14. TOTAL WORK AREA IS APPROXIMATELY 150 SF OF SIDEWALK WHICH IS DUE TO UTILITY MATERIALS PLACEMENT BY THE CITY OF ORLANDO AFTER TO C&D - UTILITY PLAN AND C2.0 - DEMOLITION AND EROSION CONTROL PLAN.

REVISIONS				
No.	DATE	DESCRIPTION	APP'D BY	
1	03-31-09	CITY OF ORLANDO COMM.	OTL	
2	05-11-09	ADD OUC NOTES	OTL	
3	08-04-09	CITY OF ORLANDO COMM. (BLD2009-03635)	OTL	
4	09-18-09	CITY OF ORLANDO BLD2009-00444 COMM.	OTL	
5	10-02-09	FDOT UTILITY PERMIT	OTL	

FIRST HAITIAN FREE CHURCH OF NAZARENE BY FAITH RENOVATION
MAINTENANCE OF TRAFFIC AND M.O.T. NOTES



2504 E. JACKSON STREET
 ORLANDO, FL 32803

OFFICE: 407-228-9540
 FAX: 407-228-9541

CERTIFICATE OF AUTHORIZATION No. 27340

THIS DOCUMENT AND ANY PERSON DOCUMENTS RELATED TO THIS PROJECT IS THE PROPERTY OF LAW CIVIL ENGINEERING, INC. AND IS CONTROLLED BY THE COMPANY. NO PART OF THIS PROJECT ANY REPRODUCTION, DISTRIBUTION, OR USE OF THIS DOCUMENT IS PROHIBITED WITHOUT THE WRITTEN CONSENT OF LAW CIVIL ENGINEERING, INC.

NOT FOR CONSTRUCTION
 UNLESS SIGNED AND SEALED

QUANG T. LAM, P.E.
 FL REGISTRATION NO. 62550

PROJECT No. 2008.999.07

DATE: 11-05-09

DRAWN BY: LCE

APPROVED BY: QTL

SHEET C1.2

